

Weekly Progress Report

St Patrick's Church Parish – Presbytery Re-roof 375 Queen Street, Masterton

Reporting Period: 20 April-24 April 2026

1. Works Completed This Week

- Planned commencement on Monday 20th was delayed due to a significant weather event in the region.
 - Works officially commenced on **23 April**, with re-roofing now underway.
 - Removal of existing Decramastic tiles has begun.
 - Tiles are being carefully removed and placed into bags on site.
 - Site safety measures established, including edge protection.
 - General housekeeping maintained to keep the site safe and tidy.
-

2. Works in Progress

- Ongoing removal of existing roofing tiles.
 - Preparation for installation of new corrugated iron roofing.
-

3. Upcoming Works (Next Week)

- Removal of bagged roofing materials from site.
 - Completion of tile removal.
 - Commencement of installation of new corrugated iron roofing.
-

4. Health & Safety

- All safety systems, including edge protection, are in place and compliant.
- No incidents or near misses reported during this period.

Site Safety Notices:

- Removed roofing tiles are currently stored in bags on site. While these materials are harmless, **we ask that they are not handled or disturbed.**
 - All practicable steps are being taken to remove old nails; however, there is a possibility some may remain.
 - **Please take care when moving around the area and keep vehicles clear of the work zone where possible.**
-

5. Risks / Delays

- Initial delay due to weather has now been resolved.
 - Weather may continue to impact progress if conditions change.
-

6. General Comments

- Works are progressing well following the delayed start.
- The focus remains on maintaining a safe, tidy site with minimal disruption to parish activities.