

Weekly Progress Report – Wai Build Ltd

St Patrick's Church Parish – Presbytery Re-roof 375 Queen Street, Masterton

Reporting Period: 4 May – 8 May 2026

1. Works Completed This Week

- Roofing works have progressed well throughout the week.
 - The majority of the new corrugated roofing has now been installed.
 - Only one remaining section of roofing is left to complete.
 - Skylight areas have been incorporated into the roofing works and remain weather protected.
 - Dale Scott completed an onsite visit to review project progress and ongoing works.
 - General site housekeeping and safety management have continued throughout the project.
-

2. Works in Progress

- Completion of the final remaining section of roofing.
 - Final checks and detailing works across completed roof areas.
-

3. Upcoming Works (Next Week)

- Completion of all remaining roofing works.
 - Orange waste bags have now been arranged and prepared for lifting and removal from site early next week.
 - Scaffolding to be dismantled and removed following completion of roofing works.
 - Final site tidy-up to be carried out in preparation for project handover.
-

4. Health & Safety

- All safety systems remain in place and compliant.
- No incidents or near misses reported during this period.

Site Safety Notices:

- ✓ Waste materials remain stored safely on site awaiting removal.
 - ✓ Care should continue to be taken around active work and scaffold areas until completion of works.
-

5. Risks / Delays

- No significant delays impacting current progress.
 - Weather conditions continue to be monitored as final roofing works are completed.
-

6. General Comments

The project continues to progress well and is now nearing completion. With favourable weather conditions throughout the week, significant progress has been achieved, leaving only one remaining section of roofing to complete. The focus for next week will be on finalising the roofing works, removing scaffolding and waste materials from site, and carrying out a final site tidy-up in preparation for handover. The team remains committed to maintaining a safe and well-managed work environment while minimising disruption to parish activities.